



BORROWER: Arizona First Partners 1 LLC

PROJECT: Las Sendas Office Building


ADDRESS: 7565 E Eagle Crest Dr, Mesa, AZ 85207

Borrower hereby requests the below itemized funds from lender to pay the listed items, all of which are a part of the construction project at the above referenced property. All are in accordance with the previously submitted cost breakdown. Borrower states and declares work in place has progressed per plans and specifications to a point where disbursement as scheduled is proper and construction has been completed with quality workmanship to date. I have listed below, mechanics, trades and suppliers that have performed the work and will be paid from this disbursement.

Sahuaro Group	Development	Plans & Permit Process	\$10,000.00
Sahuaro Group	Construction	Survey, Builder's Gen Conditions and Fee	\$4,802.90
Robert Porter	Development	Plans & Permit Process	\$5,000.00
GRAND TOTAL			\$19,802.90

I certify as of this funding, the construction project is on budget and all trades & suppliers have been, or will be paid.

Arizona First Partners 1 LLC

By: 
 David Haney, Manager

Draw: 4

Date: 9/26/2007

The Sahuaro Group LLC

Design & Construction Services

19 South 10th Avenue
 Phoenix, Arizona 85007
 Phone 602-258-1758 Fax 602=258-1759

INVOICE


INVOICE #7012-01
 DATE: SEPTEMBER 26, 2007

TO:
 Arizona First Partners 1 LLC
 5041 E. Pershing Ave
 Scottsdale, Arizona 85254

FOR:
 Las Sendas Office Building
 7565 E. Eagle Crest
 Mesa, Arizona

Accounts Payable

DESCRIPTION			AMOUNT
Development Cost Review City of Mesa Plan Review Comments Plans and Permit Process with City of Mesa	1	LS	\$10,000.00
TOTAL			\$10,000.00



Make all checks payable to The Sahuaro Group LLC

Thank you for your business!

APPLICATION AND CERTIFICATION FOR PAYMENT

TO: Arizona First Partners 1 LLC
 5041 E. Pershing Ave
 Scottsdale, Arizona 85254-3621

PROJECT: Las Sendas Office Building

APPLICATION NO: 2
 PERIOD TO: 9/30/2007
 PROJECT NO: 7012

FROM: The Sahuaro Group LLC
 19 South 10th Avenue
 Phoenix, Arizona 85007

ARCHITECT: Group Renaissance Architect
 2018 W. Cambridge Ave
 Phoenix, Arizona 85009-1950

OWNER	
ARCHITECT	
CONTRACTOR	

CONTRACT FOR: New construction

CONTRACT DATE: 7/5/06

CONTRACTOR'S APPLICATION FOR PAYMENT

Application is made for payment, as shown below, in connection with the Contract. Continuation Sheet, AIA Document G703, is attached.

1 ORIGINAL CONTRACT SUM \$ 1,036,310.00
 2 Net change by Change Orders \$ -
 3 CONTRACT SUM TO DATE (Line 1 + 2) \$ 1,036,310.00
 4 TOTAL COMPLETED & STORED TO DATE (Column G on G703) \$ 28,043.00


5 RETAINAGE:

a. 10 % of Completed Work \$ -
 (Column D + E on G703)
 b. % of Stored Material \$ -
 (Column F on G703)
 Total Retainage (Lines 5a + 5b or Total in Column 1 of G703) 2,804.00

6 TOTAL EARNED LESS RETAINAGE \$ 25,239.00
 (Line 4 Less Line 5 Total)
 7 LESS PREVIOUS CERTIFICATES FOR PAYMENT (Line 6 from prior Certificate) \$ 20,636.10
 8 CURRENT PAYMENT DUE \$ 4,602.90
 9 BALANCE TO FINISH, INCLUDING RETAINAGE (Line 3 less Line 6) \$ 1,011,071.00

CHANGE ORDER SUMMARY	ADDITIONS	DEDUCTIONS
Total changes approved in previous months by Owner	0	-
Total approved this Month	-	-
TOTALS	-	-
NET CHANGES by Change Order	-	-

The undersigned Contractor certifies that to the best of this Contractor's knowledge, information and belief the Work covered by this Application for Payment has been completed in accordance with the Contract Documents, that all amounts have been paid by the Contractor for work for which previous Certificates for Payment were issued and payments received from the Owner, and that current payment shown herein is now due.
 CONTRACTOR: The Sahuaro Group LLC
 BY: *[Signature]* DATE: 9.26.07

State of: ARIZONA County of: MARICOPA
 Subscribed and sworn to before me this _____ day of _____, 2007.
 Notary Public *[Signature]*
 My Commission expires: *[Signature]*


In accordance with the Contract Documents, based on on-site observations and the data comprising the application, the Architect certifies to the Owner that to the best of the Architect's knowledge, information and belief the Work has progressed as indicated, the quality of the Work is in accordance with the Contract Documents, and the Contractor is entitled to payment of the AMOUNT CERTIFIED.
 AMOUNT CERTIFIED..... \$ 4,602.90

(Attach explanation if amount certified differs from the amount applied. Initial all figures on this Application and on the Continuation Sheet that are changed to conform with the amount certified.)
 ARCHITECT:
 By: _____ Date: _____
 This Certificate is not negotiable. The AMOUNT CERTIFIED is payable only to the Contractor named herein. Issuance, payment and acceptance of payment are without prejudice to any rights of the Owner or Contractor under this Contract.

CONTINUATION SHEET

AIA DOCUMENT G703

PAGE 2 OF 2 PAGES

AIA Document G702, APPLICATION AND CERTIFICATE FOR PAYMENT, containing Contractor's signed Certification is attached in tabulations below. amounts are stated to the nearest dollar. Use Column I on Contracts where variable retainage for items may apply.

APPLICATION NUMBER: 2
 APPLICATION DATE: 9/26/2007
 PERIOD TO: 9/30/2007
 ARCHITECT'S PROJECT NO: 7012

Las Sendas Office Condominiums

A Item No.	B Description of Work	C Scheduled Value	D WORK COMPLETED		E This Application	F Stored Material	G(D+E+F)		H(C-G) Balance to finish	I Retainage
			Previous Application	Application			Completed to date	%		
	General Conditions	\$69,733	\$3,487	\$3,235	\$0	\$6,722	9.64%	\$63,011	\$672	
	Survey	\$9,500	\$3,400	\$0	\$0	\$3,400	35.79%	\$6,100	\$340	
	Earthwork	\$90,000	\$0	\$0	\$0	\$0	0.00%	\$90,000	\$0	
	Soil Treatment	\$375	\$0	\$0	\$0	\$0	0.00%	\$375	\$0	
	SWPPP	\$1,000	\$0	\$0	\$0	\$0	0.00%	\$1,000	\$0	
	Asphalt Paving	\$20,000	\$0	\$0	\$0	\$0	0.00%	\$20,000	\$0	
	Rip Rap	\$630	\$0	\$0	\$0	\$0	0.00%	\$630	\$0	
	Brick Pavers	\$7,600	\$0	\$0	\$0	\$0	0.00%	\$7,600	\$0	
	Site Concrete	\$36,795	\$0	\$0	\$0	\$0	0.00%	\$36,795	\$0	
	Bike Rack	\$530	\$0	\$0	\$0	\$0	0.00%	\$530	\$0	
	Site Utilities	\$18,240	\$0	\$0	\$0	\$0	0.00%	\$18,240	\$0	
	Fences and Gates	\$1,200	\$0	\$0	\$0	\$0	0.00%	\$1,200	\$0	
	Landscape & Irrigation	\$55,000	\$0	\$0	\$0	\$0	0.00%	\$55,000	\$0	
	Cast in Place Footings/Slab	\$37,314	\$0	\$0	\$0	\$0	0.00%	\$37,314	\$0	
	Cast in Place Walls	\$0	\$0	\$0	\$0	\$0	0.00%	\$0	\$0	
	Cementitious Toppings	\$7,050	\$0	\$0	\$0	\$0	0.00%	\$7,050	\$0	
	Concrete Masonry Units	\$40,000	\$0	\$0	\$0	\$0	0.00%	\$40,000	\$0	
	CMU Site Walls	\$5,000	\$0	\$0	\$0	\$0	0.00%	\$5,000	\$0	
	Stone Veneer	\$52,000	\$0	\$0	\$0	\$0	0.00%	\$52,000	\$0	
	Structural Metal Framing	\$9,365	\$0	\$0	\$0	\$0	0.00%	\$9,365	\$0	
	Steel Stairs	\$300	\$0	\$0	\$0	\$0	0.00%	\$300	\$0	
	Handrails/Railings/Bollards	\$500	\$0	\$0	\$0	\$0	0.00%	\$500	\$0	
	Rough Carpentry	\$122,600	\$0	\$0	\$0	\$0	0.00%	\$122,600	\$0	
	Building Insulation	\$8,067	\$0	\$0	\$0	\$0	0.00%	\$8,067	\$0	
	Waterproofing	\$7,569	\$0	\$0	\$0	\$0	0.00%	\$7,569	\$0	
	Concrete Roofing Tile	\$21,000	\$0	\$0	\$0	\$0	0.00%	\$21,000	\$0	
	Single Ply Membrane Roofing	\$4,595	\$0	\$0	\$0	\$0	0.00%	\$4,595	\$0	
	Roof Accessories	\$628	\$0	\$0	\$0	\$0	0.00%	\$628	\$0	
	Contract Total	\$626,591	\$6,887	\$3,235	\$0	\$10,122	1.62%	616,469	\$ 1,012	

CONTINUATION SHEET

AIA DOCUMENT G703

PAGE 2 OF 2 PAGES

APPLICATION NUMBER: 2

APPLICATION DATE: 9/26/2007

PERIOD TO: 9/30/2007

ARCHITECTS PROJECT NO: 7012

AIA Document G702, APPLICATION AND CERTIFICATE FOR PAYMENT, containing Contractor's signed Certification is attached.
 In tabulations below, amounts are stated to the nearest dollar.
 Use Column I on Contracts where variable retainage for items may apply.

Las Sendas Office Condominiums

A Item No.	B Description of Work	C Scheduled Value	D WORK COMPLETED		E This Application	F Stored Material	G(D+E+F)		H(C-G) Balance to finish	I Retainage
			Previous Application	Application			Completed to date	%		
	carry forward from page one	\$626,591	\$6,887	\$3,235	\$0	\$10,122	1.62%	\$616,469	\$1,012	
	Joint Sealants	\$1,041	\$0	\$0	\$0	\$0	0.00%	\$1,041	\$0	
	HM Doors/Frames	\$1,040	\$0	\$0	\$0	\$0	0.00%	\$1,040	\$0	
	Door Install	\$360	\$0	\$0	\$0	\$0	0.00%	\$360	\$0	
	Glazing	\$43,877	\$0	\$0	\$0	\$0	0.00%	\$43,877	\$0	
	Gypsumboard	\$13,008	\$0	\$0	\$0	\$0	0.00%	\$13,008	\$0	
	Stucco	\$33,800	\$0	\$0	\$0	\$0	0.00%	\$33,800	\$0	
	Painting	\$2,602	\$0	\$0	\$0	\$0	0.00%	\$2,602	\$0	
	Fire Extinguishers	\$300	\$0	\$0	\$0	\$0	0.00%	\$300	\$0	
	Car Shelters	\$12,000	\$0	\$0	\$0	\$0	0.00%	\$12,000	\$0	
	HVAC	\$47,200	\$0	\$0	\$0	\$0	0.00%	\$47,200	\$0	
	Plumbing	\$12,500	\$0	\$0	\$0	\$0	0.00%	\$12,500	\$0	
	Sprinkler System	\$17,500	\$0	\$0	\$0	\$0	0.00%	\$17,500	\$0	
	Electrical	\$56,000	\$0	\$0	\$0	\$0	0.00%	\$56,000	\$0	
	Testing & Inspections	\$4,000	\$0	\$0	\$0	\$0	0.00%	\$4,000	\$0	
	Dust Control Permit	\$500	\$0	\$0	\$0	\$0	0.00%	\$500	\$0	
	Allowance - Soils Review	\$7,000	\$0	\$0	\$0	\$0	0.00%	\$7,000	\$0	
	Allowance - Door Hardware	\$850	\$0	\$0	\$0	\$0	0.00%	\$850	\$0	
	Allowance - Wood Truss Review	\$1,500	\$0	\$0	\$0	\$0	0.00%	\$1,500	\$0	
	Allowance - Water Feature/Planters	\$20,000	\$0	\$0	\$0	\$0	0.00%	\$20,000	\$0	
	Allowance - Structural Plan Revs	\$7,500	\$0	\$0	\$0	\$0	0.00%	\$7,500	\$0	
	Allowance - 4 Restrooms	\$20,000	\$0	\$0	\$0	\$0	0.00%	\$20,000	\$0	
	Insurance	\$13,225	\$13,225	\$0	\$0	\$13,225	100.00%	\$0	\$1,323	
	Sales Tax	\$49,171	\$1,475	\$984	\$0	\$2,459	5.00%	\$46,712	\$246	
	Contractor Fee	\$44,745	\$1,342	\$895	\$0	\$2,237	5.00%	\$42,508	\$224	
	Contract Total	\$1,036,310	\$22,929	\$5,114	\$0	\$28,043	2.71%	\$1,008,267	\$2,804	

CONDITIONAL WAIVER AND RELEASE ON PROGRESS PAYMENT
(Pursuant to A.R.S. 33-1008)

Project: Las Sendas Office Building

Job No.: 7012

On receipt by the undersigned of a check from Arizona First Partners 1 LLC in the sum of \$4,602.90 payable to **The Sahuaro Group LLC** and when the check has been properly endorsed and has been paid by the bank on which it is drawn, this document becomes effective to release any Mechanic's Lien, any state or federal statutory bond right, any private bond right, any claim for payment and any rights under any similar ordinance, rule or statute related to your claim or payment rights from persons in the undersigned's position, the undersigned has on the job of Las Sendas Office Building located at 7565 E. Eagle Crest Drive, Mesa, Arizona, the following extent: This release covers a progress payment for all labor, services, equipment or materials furnished to the jobsite or to Arizona First Partners 1 LLC, through September 30, 2007 only and does not cover any retention pending, modifications and changes or items furnished after that date. Before any recipient of this document relies on it, the person should verify evidence of payment to the undersigned.

The undersigned warrants that he either has already paid or will use the monies he receives from this progress payment to promptly pay in full all of his laborers, subcontractors, materialmen and suppliers for all work, materials, equipment or services provided for or to the above referenced project up to the date of this waiver:

DATE: September 26, 2007

CONTRACTOR: The Sahuaro Group LLC

BY: T. Miller

TITLE: Principal

UNCONDITIONAL WAIVER AND RELEASE ON PROGRESS PAYMENT
(Pursuant to A.R.S. 33-1008)

Project : Las Sendas Office Building

Job No.: 7012

The undersigned has been paid and has received a progress payment in the sum of **\$20,636.10** for all labor, services, equipment or material furnished to the jobsite or to Arizona First Partners 1 LLC on the job of Las Sendas Office Building located at 7565 E. Eagle Crest Drive, Mesa, Arizona and does hereby release any Mechanic's Lien, any state or federal statutory bond right, any private bond right, any claim for payment and any rights under any similar ordinance, rule or statute related to claim or payment rights for persons in the undersigned's position that the undersigned has on the above referenced project to the following extent. This release covers a progress payment for all labor, services, equipment or materials furnished to the jobsite or to Arizona First Partners 1 LLC through **August 31, 2007** only and does not cover any retention, pending modifications and changes or items furnished after that date.

The undersigned warrants that he either has already paid or will use the monies he receives from this progress payment to promptly pay in full all of his laborers, subcontractors, materialmen and suppliers from all work, materials, equipment or services provided for or to the above referenced project up to the date of this waiver:

Date: September 26, 2007

Firm: The Sahuaro Group LLC

By:  , P

Title: Principal

NOTICE: THIS DOCUMENT WAIVES RIGHTS UNCONDITIONALLY AND STATES THAT YOU HAVE BEEN PAID FOR GIVING UP THOSE RIGHTS. THIS DOCUMENT IS ENFORCEABLE AGAINST YOU IF YOU SIGN IT, EVEN IF YOU HAVE NOT BEEN PAID. IF YOU HAVE NOT BEEN PAID, USE A CONDITIONAL RELEASE FORM.